

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20233392

Address: 3746 SW CLAYTON PL, LEES SUMMIT, MO 640823744 SW CLAYTON PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Kyle Beard	Failed	Tuesday, August 29, 2023

Informational:

1	Miscellaneous Correction	Full erosion control is needed until occupancy. Keep the street free from rocks. Erosion control is in place at this time.
---	--------------------------	--

Corrective Action Required:

2	Miscellaneous Correction	Erosion control is not in place after back filling of the foundation. Erosion must be maintained until occupancy.
---	--------------------------	---

Corrective Action Required:

3	Miscellaneous Correction	Full erosion control of the property is not in place. There is dirt in the street that needs to be cleaned up. Full erosion control must be maintained until full CO. No inspections will proceed until erosion control is achieved and dirt and rock is removed from the street. Erosion control is also needed on the north lot adjacent to 3744. 08/29/2023. KBEARD
---	--------------------------	---

Comments: