

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20232038
Address: 910 NW BLUE PKWY, Unit:R, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Robb Popp	Failed	Thursday, August 31, 2023

Corrective Action Required:

1	Misc	-Complete framing at counter wall -Complete electrical at counter wall -Secure all MC within 12" of all boxes -Provide bonding screw and jumper at all metallic boxes -Cover all unused openings in boxes -Provide bocca plate protection at all DWV within 1.25" of face of framing
---	------	---

**Air test on water and DWV ok

Comments: