

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20221588  
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer - Camera Test</b>	Devon Perry	Passed	Friday, September 01, 2023

Informational:

1 Misc

6-21-23. Water is currently working on performing their camera inspection.

6-23-23 DP. Camera test had problem areas that need attention. Bair was already on site this morning fixing issues of Mastic in Manholes, grouting the cracked riser ring and squaring up steps in manholes. They will be fixing the required sags in the pipe. Ryan and I met the developer, Russel along with Lafe from Bair on site this morning to discuss different scenarios. Crew has dropped off sewer pipe on site in preparation for fixing required issues and i'll update plan of action once all scenario's are ironed out.

9-1-23 DP. Water signed off on all sewer. Passed.

**Comments:**