

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20221047

Address: 795 NE ALGONQUIN ST, LEES SUMMIT, MO 64064
797 NE ALGONQUIN ST, LEES SUMMIT, MO 64064
64064793 NE ALGONQUIN ST, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Nick Scott	Partial	Friday, August 25, 2023

Informational:

1 Misc

6-8-23 NS Site visited and driveway and sidewalk are not ready. I will schedule out for a couple months.

8-24-23 NS Site visited 793 driveway and sidewalk appear to meet city standards.

9-6-23 NS Site visited for 795 and 797 meet pre pour inspection standards I will have to come back to check the ADA once the driveway and sidewalk have been poured.

Comments: