

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20231517
Address: 500 NW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Alex Fischer	Failed	Thursday, September 07, 2023

Partial Correction:

1	Misc	-Structural straps at over bored top plates of load bearing walls to be Min 16g and extend min 6" beyond bore each direction -T brace or I brace gable ends for lateral bracing -Tighten anchor bolts throughout basement -Fireblock gap in ceiling line fireblocking at dwv by basement window -Provide soffit vents for attic space cross ventilation (nothing provided at front of house)
---	------	--

Comments: