

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20220570

Address: 1100 NW MAIN ST, Unit:FP, LEES SUMMIT, MO 64086  
1100 NW MAIN ST, Unit:IR, LEES SUMMIT, MO 64086  
1100 NW MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Anthony Agcopra	Partial	Wednesday, September 06, 2023

Informational:

1 Misc

03/15/23 Wednesday JMJ ( Central Plumbing - Steve )

Contractor will be doing various jobs around building 1 mainly repairing structure that were damaged during site construction.

07/13/23 Thursday JMJ (Central Plumbing-Steve)

Contractor will be doing various jobs around building 1 mainly repairing structure that were damaged during site construction.

8-24-23 A.A laying asphalt cap till about 1:30 and shutting down due to heat

8-25-23 A.A laying asphalt southside

8-28-23 A.A hauling dirt east side of bulding

09/06/23 Wednesday JMJ ( Central Plumbing-Steve and third party) (Kadean)

Testing backflow around building #1.

Remind general contractor that they need to line public sewer main on the backside (Westside) of #1.

**Comments:**