

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223170
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Robb Popp	Failed	Monday, September 11, 2023

Corrective Action Required:

1	Misc	-Provide truss drawings for inspection -Missing all truss hold down devices -Secure all 2" and smaller DWV at midpoint -Secure pex in restroom max 48" oc -Provide bocca plates at restroom and mechanical room bottom plate -Correct over bored stud at back exterior wall
---	------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

****OK to one side metal framing, OK to insulate exterior walls-DO NOT COVER INSPECTION ITEMS**

Comments: