

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220570

Address: 1100 NW MAIN ST, Unit:FP, LEES SUMMIT, MO 640861100 NW MAIN ST, Unit:IR, LEES SUMMIT,
MO 640861100 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	John Jackson	Partial	Tuesday, September 12, 2023

Informational:

1	Misc	Contractor began installation of base aggregate for the dock on the Southside of building #1 as-per project plan.
---	------	---

Informational:

2	Misc	<p>08/22/23 Tuesday JMJ (Thorne & Son) Contractor was able to complete base asphalt near the loading docks on the Northside of building #1.</p> <p>09/06/23 Wednesday JMJ (Thorne & Son) Contractor started laying second layer of aggregate base yesterday APWA Type 1 Recycle.</p> <p>09/07/23 Thursday JMJ (Thorne & Son) Contractor continued to lay second layer of aggregate base on the Southside of building #1. Collecting first and last ticket APWA Type 1 Recycled.</p> <p>09/12/23 Tuesday JMJ (Thorne & Son) Contractor continued installation of third layer of base asphalt on Eastside of building #1. No work was performed yesterday do to the inclement weather. Contractor did work on Saturday from 7AM to 4PM complete base asphalt of second</p>
---	------	--

layer around building #1.

Comments: