

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20220570

Address: 1100 NW MAIN ST, Unit:FP, LEES SUMMIT, MO 640861100 NW MAIN ST, Unit:IR, LEES SUMMIT,  
MO 640861100 NW MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	John Jackson	Partial	Tuesday, September 12, 2023

Informational:

1	Misc	Contractor began installation of base aggregate for the dock on the Southside of building #1 as-per project plan.
---	------	---

Informational:

2	Misc	<p>08/22/23 Tuesday JMJ ( Thorne &amp; Son ) Contractor was able to complete base asphalt near the loading docks on the Northside of building #1.</p> <p>09/06/23 Wednesday JMJ ( Thorne &amp; Son ) Contractor started laying second layer of aggregate base yesterday APWA Type 1 Recycle.</p> <p>09/07/23 Thursday JMJ ( Thorne &amp; Son ) Contractor continued to lay second layer of aggregate base on the Southside of building #1. Collecting first and last ticket APWA Type 1 Recycled.</p> <p>09/12/23 Tuesday JMJ ( Thorne &amp; Son ) Contractor continued installation of third layer of base asphalt on Eastside of building #1. No work was performed yesterday do to the inclement weather. Contractor did work on Saturday from 7AM to 4PM complete base asphalt of second</p>
---	------	--

layer around building #1.

**Comments:**