

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20222877
Address: 2105 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Anthony Agcopra	Passed	Thursday, September 14, 2023

Informational:

1 Misc

7-19-23 DP. SW was formed, aggregate compacted. Cross slopes were a little wishy washy. Contractor went through with me and got the slopes in compliance. But conditions can change. Approved to pour.

8-3-23 DP. SW on side of house not connected to existing SW. Can't pass until finished.

9-5-23 A.A Rest of sidewalk on north side of lot is formed. Aggregate is compacted. Slope is in compliance but conditions may change. Approved to pour.

9-12-23 A.A SW is poured. Slopes are in compliance. 2 panels marked that are cracked and need to be replaced, Will recheck slopes on new panels after repair. Forms are still on.

9-14-23 A.A .The 2 panels that were cracked have been replaced. Slopes are in compliance. Forms are pulled. Passed

Comments: