

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216391
Address: 2040 SW WHEATFIELD CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Friday, September 15, 2023

Corrective Action Required:

1 Misc

- incorrect anchor bolt washer at single car garage for pfh
- fire block chase at N garage wall into furr down
- anchor all steel columns in basement
- complete plumbing for wet bar area in basement
- completed all framing electrical and plumbing in basement for inspection
- furr outs not done, missing studs no electrical

Comments: