

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222242
Address: 530 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Anthony Agcopra	Partial	Friday, September 15, 2023

Corrective Action Required:

1	Misc	12-1-22 AN crew formed up sidewalks and waiting for it to warm up before pouring. There is also blankets on site to cover the sidewalks 6-8-23 NS Site visited the approach has been poured still waiting on the ADA ramps to be poured 8-3-23 NS Site visited today with Troy and told him the ADA ramps warning pad has been put in incorrectly and will need a repour. 9-14-23 SW is formed , slopes are in compliance , aggregate is compacted. Conditions can change. Approved to pour 9-15-23 SW is poured in front . Forms are pulled. Slopes are in compliance. Sw on east side of DW is formed . Slope is in compliance. aggregate is compacted. approved to pour east side
---	------	--

Comments: