

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230813
Address: 3511 SW MARKET ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Stabilized Subgrade	Ryan Heckman	Passed	Tuesday, September 19, 2023

Informational:

1	Misc	5-4-23 RH. The SE side of the building had parking lot graded out. Geo grid was then placed overlapping 1'. Base rock will be brought in later today to go over the top of the geogrid.
		8-17-23 RH. Geogrid was place for parking lot and overlapped by 1'. Contractor will continue to lay geogrid and then cover with compacted aggregate tomorrow.
		8-25-23 BR Contractor performed a proof roll that was successful ready for asphalt base.
		8-30-23 BR Contractor poured curbs with LS specification in parking lot.
		9-8-23 BR Contractor performed 2nd proof roll on parking lot that was successful ready for asphalt base.
		9-15-23 BR Contractor performed stripping on parking lot.

Comments: