

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20230813  
Address: 3511 SW MARKET ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection</b>	Kyle Beard	Failed	Thursday, September 21, 2023

Corrective Action Required:

1	Misc	-Only 1 conductor per lug unless lug is listed for two conductors
		-Tighten water grounding connection
		-Provide min #1 copper EGC for each feeder parallel set
		-Ground service to steel with 2/0 copper GEC
		-Install 2/0 CU jumper around water line insulating backflow valve

**Comments:**