

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20232038  
Address: 910 NW BLUE PKWY, Unit:R, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                     | Inspector: | Outcome: | Date:                      |
|---------------------------------|------------|----------|----------------------------|
| <b>Above Ceiling Inspection</b> | Robb Popp  | Failed   | Friday, September 22, 2023 |

Corrective Action Required:

|   |      |   |
|---|------|---|
| 1 | Misc | -Support wires for light fixtures need to be secured at both ends, not just twisted one time at connections<br>-Support copper piping at hot water heater<br>-Support thermal expansion tank<br>-Manufacturer's installation calls for expansion tank to be installed facing downward only:<br>"Mount vertically in downward position only.<br>Ensure that tank is supported properly to hold the entire weight of the tank when full of water"<br>-Secure all MC within 12" of boxes and support max 6' horizontal: 3 boxes in the back room<br>-Support MC and LV off of grid above doorway and LV in back<br>-Provide knock out cover at unused opening in J box above doorway |
|---|------|---|

**Comments:**