

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213816

Address: 3712 SW WALSH DR, LEES SUMMIT, MO 640823714 SW WALSH DR, LEES SUMMIT, MO 640823716
SW WALSH DR, LEES SUMMIT, MO 640823710 SW WALSH DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Anthony Agcopra	Partial	Wednesday, September 27, 2023

Informational:

1 Misc

9-18-23 A.A SW is poured on east side of house (front) . Slopes are in compliance . Forms are still on. Sidewalk will need to be poured still on north side of house to connect sidewalk to existing

9-20-23 A.A, SW is framed from drive to the north to existing sidewalk. Slopes are in compliance . Conditions can change. Approved to pour.

9-27-23 A.A SW is poured, Some of the frames are pulled. Slopes are in compliance. Cannot pass until all forms are pulled.

Comments: