CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20231955Address:2125 SW RUTHERFORD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | | Inspector: | Outcome: | Date: |
|-----------------------------|-----------------------------|--|----------|----------------------------------|
| Erosion Control | | Kyle Beard | Failed | Wednesday, September 27, 2023 |
| Corrective Action Required: | | | | |
| 1 | Misc | Erosion control in not installed and is required. Erosion control must be in place before calling in for the next inspection after under slab plumbing | | |
| Corrective Action Required: | | | | |
| 2 | Miscellaneous Correction | Erosion control is missing along the east side of the property and the Southeast corner. Full erosion control must be maintained until full C of O | | |

Comments: