

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222783
Address: 1231 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John Jackson	Partial	Thursday, September 28, 2023

Informational:
1 Misc

08/11/23 Friday JMJ (Central Plumbing)

Contractor started installation of sanitary main coming of the existing.
Contractor spent most of the day breaking rock to access and lay pipe.
sanitary will feed into the installed manhole.

08/15/23 Tuesday JMJ (Central Plumbing)

Contractor continued to install 10" sanitary main leading to building #3.

08/16/23 Wednesday JMJ (Central Plumbing)

Contractor was only able to install approximately 53' of sanitary pipe due to the rock and depth of excavation.

08/17/23 Thursday JMJ (Central Plumbing)

Contractor continue to install sanitary sewer line.

09/28/23 Thursday JMJ (Central Plumbing)

Contractor installed 8" sanitary main on building #3.

Comments:

