

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20215636
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Air Test	Devon Perry	Partial	Thursday, September 28, 2023

Informational:

1 Misc

5-25-23 DP. Sanitary line 1 pressure test is failing so contractor is currently exposing trying to find the leak

6-5-23 DP. Sanitary line 1 pressure test passed. All sewer for phase one has passed air test.

Informational:

2 Misc

9-20-23 DP. The existing sewer that ran east and west down Curry has been completely replaced from MH 35-411 to MH 35-638.

We attempted to do air pressure testing today.

-MH 35-411 to MH 35-635 passed.

-MH 35-635 to MH 35-410 Failed.

-MH 35-410 to MH 35-638 Failed

we did not test MH 35-638 to MH 35-637

9-28-23 DP.

MH 35-635 to MH 35-410 Failed two times

MH 35-410 to MH 35-638 passed.

MH 35-638 to MH 35-637 passed.

Comments: