

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230660
Address: 1950 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Bobby Richest	Partial	Tuesday, September 26, 2023

Informational:

1	Misc	9-21-23 BR Contactor installed (A-1) pre-cast concrete manhole into live sewer line. Also 30' of 8" PVC was installed from MH (A-1)
---	------	---

9-25-23 BR Contractor installed 30' of 8" PVC to 8x6 service line wye to the first clean out line

9-26-23 BR Contractor installed 100' of 8" PVC to second clean out line.

9-28-23 BR Contractor installed 100' of 8" PVC to MH (A-2)

Comments: