

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225294
Address: 5031 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Khanh Nguyen	Partial	Tuesday, October 03, 2023

Corrective Action Required:

1	Misc	In-wall for 1st floor: -Plumbing for boot and hand washing sinks in apparatus bay and washer&dryer in Decon rm In-wall for 2nd floor: -Protect water line at bottom wall track where within 1.25" of surface -Fb all floor penetrations -Complete all trades. Do not cover duct chases -Complete captain bathroom wall -Missing receptacle at captain bunk bed
---	------	---

**OK TO INSULATE

Comments: