

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20203605

Address: 500 NW OLIVE ST, LEES SUMMIT, MO 64063412 NW OLIVE ST, LEES SUMMIT, MO 64063408 NW
OLIVE ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Detention Basin	Joe Starlin	Partial	Friday, August 11, 2023

Informational:

1 Misc

11-17-20 2:05pm They are installing the storm pipe on the West side of the pipe. They have rip rap installed. They are making changes and will have the engineer turn in as-builds.

08/11/23 Friday JMJ (Mr. Dick Burton)

Contractor was working on installing rip-rap around inlet and outlet pipes for the basin.

Note: No stabilizing mat to hold rip-rap in place, appears that rip-rap is @ the same elevation or higher than elevation of inlets and outlets storm pipe, slit fence and/or other stabilizing methods need to be employed to prevent silting. Train session was held onsite of project consensus inspector in attend agree that construction practices were questionable. There was improvement in size of rip-rap from 1/2" to 4" to 6". I have copied the city Field Engineer for Dev., Assistant Director of Dev. Field Operation, and my manager pictures of rip-rap around inlet & outlet storm pipe.

10/03/23 Tuesday JMJ (Mr. Dick Burton)

Contractor has begun the process of installing mats, geogrid, correct rip-rap for detention basin. Contractor has email pictures of correction process for install of rip-rap.

Comments: