

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225393
Address: 801 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Ryan Heckman	Passed	Wednesday, October 04, 2023

Informational:

1 Misc

3-10-23 RH. Spoke with Site Rite about water line consturciton. Copper will be used from main to the meter and copper going 10' out from the meter.

3-20-23 RH. Contractor ran fire line from slab down and under the footing toward the main. Ductile Iron was used pipe war wrapped and thrust block was poured. Flowable fill will be used around pipe to support footing.

3-23-23 RH. Contractor is digging out for water service line today. They will place copper between meter and main then place coper to meter.

10-2-23 BR Contractor is digging out for water main and installed 6" water fire line into the building. Fire hydrant and water meter for the island sprinkler system was remove from old location to new location.

10-4-23 BR Contractor performed hydrostatic test and pass to LS specification

Comments: