

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20232379

Address: 2070 NW LOWENSTEIN DR, Unit:IR, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, Unit:A,  
LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, Unit:B, LEES SUMMIT, MO  
640812070 NW LOWENSTEIN DR, Unit:C, LEES SUMMIT, MO 640812060 NW  
LOWENSTEIN DR, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, LEES SUMMIT,  
MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Devon Perry	Partial	Wednesday, October 04, 2023

Informational:

1 Misc

10-4-23 DP. Contractor had the sidewalk formed on the back of the building. I had them add rock where the steps are going in and cross slopes were over in places. They lowered and got the cross slopes in compliances while i was there but with the Sidewalk connecting to the curb, it will be close. They are aware to keep the cross slopes in compliance. Approved to pour.

**Comments:**