

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20231576
Address: 1029 SW ARMIE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Anthony Agcopra	Partial	Friday, October 06, 2023

Informational:

1	Misc	9-18-23 A.A SW is formed , aggregate is compacted and slopes are in compliance. Conditions can change, approved to pour. 9-25-23 A.A, SW is poured. Slopes are in compliance . Cannot pass until forms are pulled 9-29-23 D.A Conditions have not changed 10-6-23 Dustin A, Conditions have not changed
---	------	--

Comments: