

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20230433
Address: 2211 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	Mitchell Schwarz	Failed	Friday, October 06, 2023

Corrective Action Required:

1 Misc

- address pending driveway and sidewalk inspection
- sod
- splash blocks and sump pump discharge to extend 36" from foundation
- handrail at deck stairs
- (2) 1/2" through bolts at each deck post to beam connection
- label all non GFCI outlets in unfinished basement
- address extension cord hanging from box provided protected outlets for additional devices at sump pump

Comments: