

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230406
Address: 1204 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Nick Scott	Partial	Monday, October 09, 2023

Informational:

1	Misc	8-18-23 NS Site visited and the crews are working on finding utilities for the water bore to be put in place crossing Lakewood way 9-19-23 NS site visited and the crew are digging up the water line and it appears that they could not find the watermain and stopped until water is out there to help locate the main. 9-20-23 NS Site visited and crews started on water line 1 and 2 they put in 4 water valves. 9-21-23 NS Site visited and crew is working on water main 9-22-23 NS Site visited and crew is working on water main 9-25-23 NS Site visited and crew is working on water main 9-26-23 NS Site visited and crew is working on water main 10-2-23 NS Site visited and crew is pouring kicker blocks 10-3-23 NS Site visited and crew is working on water main 10-4-23 NS Site visited and crew is working on water main 10-5-23 NS Site visited and crew is working on water main 10-6-23 NS Site visited and crew is pouring kicker blocks 10-9-23 NS Site visited and crew is complete with water mains and is going to start working on mains that tie into mains that are existing
---	------	--

Comments:

