

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20233392

Address: 3746 SW CLAYTON PL, LEES SUMMIT, MO 640823744 SW CLAYTON PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Kyle Beard	Failed	Tuesday, October 10, 2023

Corrective Action Required:

1	Miscellaneous Correction	3744 Has a floor joist cut under the powder bathroom by the plumbing waste line and HVAC supply line. Joist needs to be addressed before passing the all rough. Okay to insulate and sheet rock house. Basement will be unfinished and joist repair can be checked at final
---	--------------------------	--

Comments: