

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20231857
Address: 4809 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Anthony Agcopra	Partial	Wednesday, October 11, 2023

Informational:

1	Misc	9-20-23 A.A DW is formed, depth is correct, aggregate is compacted. Will need to maintain 2% slope through driveway but conditions can change, approved to pour
		9-27-23 A.A DW is poured. Slope is in compliance. Cannot pass until forms are pulled
		10-4-23 Dustin A, conditions have not changed
		10-11-23 Dustin A, conditions have not changed

Comments: