CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20226005 Address: 1901 SW RIVER RUN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspectio	n:	Inspector:	Outcome:	Date:
Pool Steel/Bonding - Commercial		Mitchell Schwarz	Failed	Wednesday, October 11, 2023
Informatio	onal:			
1	Misc	Pool shell with 4 points along perimeter inspected to tie into pool deck. -8/4/23 Mitchell Schwarz		
Corrective	e Action Required:			
2	Misc	Tie rebar from pool shell to perimeter steel. All copper tied to rebar must be with approved connectors. If using copper as means of bonding it must connect to all 4 shell points and be 18-24 from inside wall to pool. Any hand rail, ladder, Ada mounting point made of metal must be bonded.		

Comments: