

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20231910
Address: 2622 SW TRACKER LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Anthony Agcopra	Passed	Monday, October 16, 2023

Informational:

1 Misc

9-25-23 A.A, SW is formed and aggregate is compacted. Slopes are in compliance. Conditions can change . Approved to pour

10-2-23 Dustin A, SW is poured. Slopes are in compliance. Cannot pass until forms are pulled.

10-10-23 Dustin A, Conditions have not changed

10-13-23 Dustin A, Forms Pulled. Passed

Comments: