CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20233115Address:2747 SW 11TH TER, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Anthony Agcopra	Partial	Monday, October 16, 2023
Informational: 1 Misc	10-2-23 DP. DW was formed, aggregate compacted. Approved to pour		
	10-9-23 Dustin A, DW is poured. slopes are in compliance. Cannot pass until forms are pulled 10-16-23 Dustin A, Conditions have not changed		

Comments: