

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20233616

Address: 2202 SW OSAGE DR, LEES SUMMIT, MO 640822204 SW OSAGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Kyle Beard	Not Ready	Monday, October 16, 2023

Corrective Action Required:

1	Miscellaneous Correction	This is a portal frame inspection only. 2204 Exterior NW corner single CS-PF portal frame is not nailed off. 2202 Passed
---	--------------------------	--

Corrective Action Required:

2	Miscellaneous Correction	Electrician was still working in both units in the basement. Insulation crew was working in 2202. 10/13/2023 KBEARD 9:30am
---	--------------------------	--

Corrective Action Required:

3	Miscellaneous Correction	-Plumbing is not completed in unit 2202 (missing bath tub up stairs and it's drain hook up) -garage insulation needs to be removed in unit 2202 for inspection -Property needs to be walked before calling in for inspections Not ready for inspection 10/16/2023 KBEARD
---	--------------------------	--

Comments: