

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20234721

Address: 2002 SW HOLDBROOKS DR, LEES SUMMIT, MO 640822004 SW HOLDBROOKS DR, LEES SUMMIT,  
MO 640822006 SW HOLDBROOKS DR, LEES SUMMIT, MO 640822008 SW HOLDBROOKS  
DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Underslab Plumbing Inspection</b> <b>- Residential</b>	Kyle Beard	Failed	Tuesday, October 17, 2023

Corrective Action Required:

1	Miscellaneous Correction	Underground plumbing needs to be supported by aggregate. Underground plumbing can not be suspended in the air and dirt clods can not be used for support. Drain tile along the east wall needs to be at ground level and not sagging in a hole.
---	-----------------------------	---

**Comments:**