

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20225144
Address: 3202 SW ENOCH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Wednesday, October 18, 2023

Informational:

1	Misc	10-17-23 Dustin A, SW is formed in front of house and down to storm box on kline. Aggregate is compacted Approved to pour. Will come by tomorrow morning (10-18-23) to inspect from storm box to property line . 10-18-23 Dustin A, Inspected rest of SW on Kline . It is formed and aggregate is compacted. Slopes are in compliance. Instructed contractor (MLC) that forms will need to be pulled away from manhole to keep from having a trip hazard. Approved to pour.
---	------	--

Comments: