

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231105
Address: 800 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|-----------------------------------|--------------|----------|-----------------------------|
| Pavement-Curb Construction | John Jackson | Partial | Wednesday, October 18, 2023 |

Informational:

1 Misc

09/28/23 Thursday JMJ (ESS)

Contractor will pour approximately 80yards of concrete today. Contractor sprayed all curbs paper white. Third party inspection was on site CFS on concrete.

10/03/23 Tuesday JMJ (ESS- Concrete Crew)

Contractor poured throat and island curbs on project East to Southside of project.

Contractor continues to form throat and island curbs throughout project.

10/05/23 Thursday JMJ (ESS-Concrete Crew)

Contractor continued to form curbs working South and Westbound yesterday.

10/09/23 Monday RR (ESS-Concrete Crew)

Contractor continued work on curbs on the Westside of building.

10/18/23 Wednesday (ESS-Concrete Crew)

Continues to work on the construction of curbs on the Northeast side of purposed building.

Comments: