

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235358
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Robb Popp	Failed	Wednesday, October 18, 2023

Corrective Action Required:

1	Misc	<ul style="list-style-type: none">-Provide supplemental ground rod 6' from ground rod per NEC250.53(A)(3)-Use conductors listed for underground service per NEC 230.30-Provide bonding bushings at all metallic raceways connected to service enclosure through concentric knockouts-Provide dead fronts/ secure dead fronts at all service equipment-Screws not permitted through service enclosure-Provide listed clamps at all conductors entering panel-Seal all openings in receptacle boxes with approved means-Protect grounding electrode conductor from physical damage per NEC250.64-Drive ground rods and connector to grade
---	------	---

Comments: