

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20235364  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection</b>	Robb Popp	Failed	Wednesday, October 18, 2023

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>-Provide supplemental ground rod 6' from ground rod per NEC250.53(A)(3)</li><li>-Use conductors listed for underground service per NEC 230.30</li><li>-Provide bonding bushings at all metallic raceways connected to service enclosure through concentric knockouts</li><li>-Provide dead fronts/ secure dead fronts at all service equipment</li><li>-Screws not permitted through service enclosure</li><li>-Provide listed clamps at all conductors entering panel</li><li>-Seal all openings in receptacle boxes with approved means</li><li>-Protect grounding electrode conductor from physical damage per NEC250.64</li><li>-Drive ground rods and connector to grade</li></ul>
---	------	---

Comments: