

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231105
Address: 800 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	John Jackson	Partial	Thursday, October 19, 2023

Informational:
1 Misc 08/11/23 Friday JMJ (Seal.O. Matic Paving Company)
Contractor started paving newly constructed Turn Lane @7:30AM type 5RC.
Third inspector CFS performing test . Second base layer will be applied when
first asphalt level cool down.

Informational:
2 Misc 10/18/23 Wednesday (Way & Son)
Contractor installing APWA Type 1 R on the West and Southsides.

10/19/23 Thursday (Way & Son)
Contractor installing APWA Type 1 R on the West and Southsides.

Comments: