

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20231716

Address: 2012 SW HOLDBROOKS DR, LEES SUMMIT, MO 640822014 SW HOLDBROOKS DR, LEES SUMMIT,
MO 640822016 SW HOLDBROOKS DR, LEES SUMMIT, MO 640822018 SW HOLDBROOKS
DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Passed	Monday, October 23, 2023

Informational:

1 Misc

10-4-23 Dustin A, SW'S are formed. (units 2018 thru 2012). Aggregate is formed and slopes are in compliance. Conditions can change. Approved to pour

10-11-23 SW'S are poured for 2018 thru 2014. forms are pulled and slopes are in compliance . will need to still pour 2012

10-17-23 Dustin A, Conditions have not changed.

10-17-23 Dustin A, Last section is formed and compacted. approved to pour.

10-23-23 Dustin A, SW is poured. Slopes are in compliance . Passed.

Comments: