

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230406
Address: 1204 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Nick Scott	Passed	Monday, October 23, 2023

Corrective Action Required:

1	Misc	10-20-23 Site visited and did the north side of road for proof roll and it failed around the man holes I am having them re dig it up and recompact it. Monday 10-23 they are doing another proof roll before they pave asphalt. 10-23-23 Site visited for a proof roll everything passed after compacting around man holes. two man holes B-1 and C-1 will have to be dug back up and lowered or raised to meet ada standards and I will have them pour concrete around the man hole.
---	------	---

Comments: