

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRLD20230737  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Devon Perry	Partial	Wednesday, October 25, 2023

Informational:  
1 Misc

4-6-23 DP. Crew is continuing to grind trees to mulch, and we talked about concerns where rock ditch checks are located and also where the construction entrance is located.  
4-18-23 DP. Crew is still mulching trees on north and south side of Colburn.  
4-21-23 DP. Crew finished up removing trees except for the protected area, they will still have mulching to do, but is currently broke down.

Informational:  
2 Misc

10-24-23 DP. James (super) with ESS is on site cutting dirt for their new construction entrance and also removing trees from the water way on the North side of Colburn.  
  
10-25-23 DP. ESS is on site today. They are still working on removing the trees along the water way. It looks like they are also done with the dirt work that will allow them to move their construction entrance to a better location.

**Comments:**