

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20220388  
Address: 2034 SW HARVEST MOON LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Wednesday, October 25, 2023

Corrective Action Required:

1 Misc

- anchor bolts to be in the middle 1/3 of sill plate
- return air stud cavity shall not convey air from more than one floor(see dining room)
- seal return air space at master bed entry and in master bedroom
- fireblock wall space to ceiling space at master bed E wall
- nail exterior wall studs together to code and plans
- lib on wall that has been headered off
- h2.5 missing on header at bed 4
- osb used as blocking for rafters

**Comments:**