

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225294
Address: 5031 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--------------------------------------|------------|----------|-----------------------------|
| Water Line - Hydrostatic Test | Nick Scott | Passed | Wednesday, October 25, 2023 |

Informational:

| | | |
|---|------|---|
| 1 | Misc | 5-18-23 NS Site visited and the crew will not be doing a pressure test tomorrow because they are going to pour the kicker blocks tomorrow and next week they will do a pressure test. 5-22-23 NS Site visited and the crew poured kickers and did a pressure test and it passed they chlorinated it and will let it set for 24 hours and will flush it tomorrow and be ready for a test Wednesday. |
|---|------|---|

Comments: