

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192646
Address: 3201 NW PARAGON PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---------------------------|------------|----------|--------------------------|
| In-wall Inspection | Robb Popp | Partial | Friday, October 27, 2023 |

Corrective Action Required:

| | | |
|---|------|--|
| 1 | MISC | -Secure MC within 12" of boxes at both stairwells -Land MC at west 2nd floor doorway -Complete plumbing and electrical outside of restrooms at alcove -Provide bocca plates, secure dwv at riser room |
|---|------|--|

Informational:

| | | |
|---|------|---|
| 2 | Misc | In-wall OK to cover: -Ceiling soffit wall west of the restroom -Soffit at East building -Restrooms 206/207 except at drinking fountain alcove ok |
|---|------|---|

Comments: