

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20225143
Address: 2306 SW SERENA PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Monday, October 30, 2023

Informational:
1 Misc 10-31-22 RH. Nothing is formed up and aggregate is not placed or compacted.
10-23-23 Dustin A, SW is formed in back of property. Aggregate is compacted and slopes are in compliance . approved to pour
10-30-23 Dustin A, Sw is poured. Slopes are in compliance. Cannot pass until forms are pulled

Comments: