

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20231105  
Address: 800 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Proof Roll</b>	John Jackson	Failed	Tuesday, October 31, 2023

Informational:

1 Misc

08/10/23 Thursday JMJ (ESS)

Proof roll for reconstructed street passed.

10-19-23 Dustin A, proof roll for lot base . Will need redone if not finished before rain.

Did not finish will need to be redone for remainder of lot that's not paved.

10-31-23 Dustin A, Proof roll rest of lot that was not finished. Proof roll failed. Will call again for another attempt.

**Comments:**