

FIRE DEPARTMENT

Prevention Division (816)969-1300

PLANS REVIEW CONDITIONS

Permit No:PRCOM20225614Project Title:LAKEWOOD STORAGELocation:4101 NE PORT DR, LEES SUMMIT, MO 64064Type of Work:Occupancy Group:S-1Description:NEW SELF STORAGE BUILDINGConstruction Type:Type IIB (Unprotected)Map Page:

Date: October 18, 2023 Applicant:

JKL PERFORMANCE 2509 NE SPRING CREEK DR LEES SUMMIT, MO 64086

Primary: (816) 719-3769

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Jim Eden

Rejected

1. Provide a one-way check valve at the base of the riser manifold to prevent churning when the system (FDC) is supplied by a private hydrant after the backflow.

2. Provide a 4 inch Storz connection on the FDC.

3. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

Stamped plans received 10/4/2023.

4. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.