

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20230406  
Address: 1204 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	Nick Scott	Partial	Thursday, October 26, 2023

Corrective Action Required:

1	MISC	10-26-23 NS Site visited and it appears that road has failed because of compaction where the contractor did not compact. I did a proof roll but we could not get a dump truck in between the man hole and curb. I told the contractor to use the hand tamper. Contractor will have to go back cut out put flow able fill and concrete up the rest.
---	------	--

Comments: