

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230406
Address: 1204 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	Nick Scott	Partial	Thursday, October 26, 2023

Corrective Action Required:

1	MISC	10-26-23 NS Site visited and it appears that road has failed because of compaction where the contractor did not compact. I did a proof roll but we could not get a dump truck in between the man hole and curb. I told the contractor to use the hand tamper. Contractor will have to go back cut out put flow able fill and concrete up the rest. 11-1-23 NS Site visited and crew poured flow-able-fill around 3 man holes 11-2-23 Ns site visited and crews are pouring concrete today around man holes.
---	------	---

Comments: